



Interconnection Queue Status Update

May 2023 IPS

Jennie Speelman

Sr. Engineer

Interconnection Projects

Priorities in order:

1. Manage AD2 and priors
 - AD2 takes us to July time period fully executed
2. Develop tools and processes for new process and transition
3. Issue AE1 through AG1 final agreements until June 31, 2023
 - Issued in queue priority and project readiness

July
Target Transition Start

2023

Jan. – Mar.

Apr. – Jun.

Jul. – Aug.

Sept. – Dec.

- **PJM Primary Focus** – Issuing AD1/AD2 ISAs
- **AE1-AG1** - Continue to issue agreements as analysis/timing/priority permits


- **Execution** of AD1/AD2 ISAs
- **AE1-AG1** - Continue to issue agreements as analysis/timing/priority permits

(60-day period from Transition Start Date)


- Eligibility Period:** AE1-AG1 not in receipt of final agreements prior to transition have 60 days to provide:
- \$4,000/MW readiness deposit
 - Site control for generating site for one year from transition date

- PJM **finalize review** deposits/site control and determine cohort of projects to move forward
- PJM will **update models** based on cohort moving forward into transition
- **Retool 1:** Retool analysis to determine Fast Track vs. TC1 projects.
- **Retool 2:** Retool Fast Track with TC1 projects removed from model.
- **Note:** *LF/SC/Stability models all need to be updated/retool ran prior to being able to issue final agreements in Fast Track.*

AC2-AG1 PROJECTS WITH FINAL AGREEMENTS ISSUED



AE1-AG1 PROJECT STATUS



- **Analysis Complete**
 - Load flow, Short Circuit, Stability Analysis is complete and any needed reinforcements
 - Cost allocation clarity for network upgrades
 - i.e. either first to cause, or next up in stack up with prior position securing
- **Facility Study Complete**
 - Need TO-provided facilities study for physical interconnection and reliability driven network upgrades
- **All Inputs Submitted by Customer and TO Review Complete**
 - Completed input agreement forms with updated site maps and GPS coordinates marked and submitted to PM
 - TO review and comments provided, negotiated, and incorporated into draft agreements

- Project change requests due May 15th to undergo study for materiality if greater than the Tariff Limits (*the greater of 10 MW or 5 % MFO*)
- Requests after **May 15th – June 30th** are deemed automatically material.
- Update Queue Point within 5 business days of receiving a response from PJM on whether a change is material.
 - Queue Point changes **WILL NOT** be accepted after June 23rd
- No changes allowed after Transition Start Date (anticipated to be July 1)

Presenter:

Jennie Speelman, Sr. Engineer,
Interconnection Projects

Jennie.Speelman@pjm.com



Member Hotline

(610) 666 – 8980

(866) 400 – 8980

custsvc@pjm.com